



Update: April 5, 2013

Construction Completion Date: June 2014 Close Out

<u>Project</u>	<u>Status</u>
Auditorium	Closed Out
Ag-Modular Living Units	Closed Out
Parking Structure/Parking Lot	Complete - Ongoing secondary effects expenditures.
211 Campus Way Property	Closed Out
Ag-Animal Facilities Renovation	Closed Out
Softball Complex	Closed Out
Art Building	Complete - In close out activities.
Founder's Hall Modernization	Complete - In close out activities.
Allied Health Life Sciences	Active: Columbia College Redbud remodel is under construction for the MJC nursing cohort
Ag-Multipurpose Pavilion Facility	Complete - In close out activities.
Student Services	Complete - In close out activities.
Loop Road/Utility Infrastructure	In Construction. Construction mobilization has begun for the work on the plaza adjacent to the Science Community Center and Glacier Hall. On going: Installation of signs is underway

<u>Project</u>	<u>Status</u>
West Campus Parking Lot	Complete. In close out activities
Science Community Center	Substantial completion was obtained on February 13, 2013. Commissioning is underway. Classes begin in the building on May 30, 2013.
Science Outdoor Education & GVM Storage	Submitted to DSA for review.
Library/Learning Resources Center (LRC)	Construction is ongoing
Student Transfer/Career Center	In bid process
High Tech Center	DSA approved. Preparing bid documents.
Interim Housing Phase II (Pirate's Village)	Occupants of Library moved to temporary spaces.
Patterson Educational Site	Under review.
Turlock Site	Holding until site identified.