



Update: July 17, 2013

Construction Completion Date: June 2015 Close Out

<u>Project</u>	<u>Status</u>
Auditorium	Closed Out
Ag-Modular Living Units	Closed Out
Parking Structure/Parking Lot	Complete - Ongoing secondary effects expenditures.
211 Campus Way Property	Closed Out
Ag-Animal Facilities Renovation	Closed Out
Softball Complex	Closed Out
Art Building	Active: Patio ADA upgrades to DSA.
Founder's Hall Modernization	Complete - In close out activities.
Allied Health Life Sciences	Active: Columbia College Redbud remodel is under construction for the MJC nursing cohort
Ag-Multipurpose Pavilion Facility	Complete - In close out activities.
Student Services	Complete - In close out activities.
Loop Road/Utility Infrastructure	In Construction. Construction is underway for the work on the plaza adjacent to the Science Community Center and Glacier Hall. Completion will be in August. Installation of West Campus signs is complete.
<u>Project</u>	<u>Status</u>
West Campus Parking Lot	Complete. In close out activities
Science Community Center	Substantial completion was obtained on February 13, 2013. Faculty move is complete. Building is occupied and classes have begun. Installation of DSA sculpture has begun.
Science Outdoor Education & GVM Storage	Submitted to DSA for review.
Library/Learning Resources Center (LRC)	Construction is ongoing. Completion scheduled for November.
Student Transfer/Career Center	Under construction.
North Hall Project	Out to bid.
Interim Housing Phase II (Pirate's Village)	Temporary facility to remain until North Hall is complete.
Patterson Educational Site	Under review.
Turlock Site	Holding until site identified.