

December 3, 2018 - Modesto Facilities Update

Ag Equipment Facility – Measure E

- Project in design phase
- Construction to begin 2019

Ag Modular Project – Strong Workforce Funding

- Project in construction
- Construction completion end of December/early January.

Glacier Hall Remodel – Strong Workforce Funding

- Project in contract phase/Original contractor withdrew
- Construction to begin in December

El Capitan Recladding – Measure E

- DSA submission complete
- Project bids received, under review

El Capitan Parking Lot 208 – Measure E

- Project ahead of schedule
- Project may reopen around or near 12-10

Heating Decentralization Phase 3 – Measure E

- Project nearing completion.
- Fencing to be installed on the South side of Music.
- Landscape and punch list still need to be completed

John Muir Hospitality Lab Renovation – Strong Workforce/Measure E

- Project in design phase
- Construction planned for Summer 2019

John Muir HVAC Replacement – Measure E

- Project in DSA
- Bid dates have been established.
- Project scheduled for Summer 2019

John Muir Roof and Skylights – Measure E

- Project is complete
- Punch list is nearing completion

Mary Stuart Rogers – Student Funds

- Project in design phase
- Construction planned for Summer 2019

Morris Memorial Switchgear – Measure E

- Project in design phase
- Construction planned for Summer 2019

Science Outdoor Education – Measure E

- Project in construction
- Greenhouse has a long lead time/gap is narrowing

Sierra & Yosemite – Painting – West – Measure E

- Specifications manual being produced

Tenaya Welding Lab – Strong Workforce

- Project in design phase
- Booths being ordered
- Construction planned for Summer 2019

Jl/11-29-18